JAMBADAHALLA PROJECT WORK.

*Q.—480. SRI T. R. PARAMESHWARIAH (Tarikere).—

Will the Government be pleased to state :—

(*a*) the progress of work in Jambadahalla Project in Tarikere Taluk (year-war) progress may kindly be furnished ;

(*b*) whether target fixed has been reached and if not, reasons for the same ;

(*c*) whether there is any delay in 17th grade work ; and if so, the action taken to expedite the work ;

(*d*) whether it is a fact that works are not being completed as per schedule and hence the water supply to ayacutdars has been deferred from time to time ?

A.—SRI S. NIJALINGAPPA (Chief Minister).—

(*a*) *Vide* Statement annexed.

(*b*) No, due to the change in design and increase in cost of the Project consequent on the necessity for deeper foundation it will take longer time for completion than programmed.

(*c*) Yes, due to heavy floods during the monsoon of 1964 and the consequent silting up in that grade. The silt has since been removed and work has been resumed.

(*d*) The work which was scheduled to be completed during the Third Five-Year Plan period is now proposed to be completed in the Fourth Plan period for the reasons indicated in the reply to cluase (*b*) above.

STATEMENT.

Showing the Progress on Jambadahalla Reservoir Project from 1957-58 to 1964-65 (up to 12—64).

Sl. No.	*Year*	*Grants allotted.*	*Expenditure incurred.*
1.	1958-59	..	5,717
2.	1959-60	2,50,000	1,17,817
3.	1960-61	4,00,000	3,56,906
4.	1961-62	6,57,000	6,52,886
5.	1962-63	15,00,000	18,01,508
6.	1963-64	18,50,000	18,66,591
7.	1964-65	10,00,000	6,35,908